

# **Technical Memorandum**

#### 29 June 2023

То	Gerritt Lacey	Contact No.	+1 604 248-3934 +1 604 248 3907		
Copy to	Mark Parker	Email	lee.williams@ghd.com david.engstrom@ghd.com		
From	Lee Williams; Dave Engstrom/ra/2	Project No.	11213132		
Project Name	PRRD 2020 Closure Reports				
Subject	Dawson Creek Landfill Conceptual Regrading Plan				

#### 1. Introduction

This technical memorandum (Memo) presents a conceptual regrading plan (Regrading Plan) for the Dawson Creek Landfill (Landfill, Site). The Regrading Plan is intended to provide a concept-level design with a budgetary cost estimate in preparation for detailed design and tender for construction in the future.

#### 1.1 Scope and Limitations

This technical memorandum has been prepared by GHD for Peace River Regional District. It is not prepared as, and is not represented to be, a deliverable suitable for reliance by any person for any purpose. It is not intended for circulation or incorporation into other documents. The matters discussed in this memorandum are limited to those specifically detailed in the memorandum and are subject to any limitations or assumptions specially set out.

### 2. Background


The Landfill was constructed over a historical meander of Dawson Creek, which is approximately 20 metres thick and infilled with fluvial sand and gravel. Waste was placed from the pre-existing north bank of Dawson Creek near Highway 49 to the south towards the existing creek. In 1997, ownership of the Landfill was transferred to the PRRD.

The Landfill stopped receiving waste between 2000 and 2002. After closure, the Site continued to operate as a transfer station and waste was redirected to the Bessborough Landfill. The Site received clean fill material until January 1, 2020. The clean fill was placed at the crest of the Landfill and pushed down slope by hauling contractors.

In 2021, PRRD completed a Closure Plan and Assessment for the Landfill (Closure Plan). The Closure Plan included the following recommendations:

- Remove scattered litter and cover exposed waste on the Landfill.

This Technical Memorandum is provided as an interim output under our agreement with Peace River Regional District. It is provided to foster discussion in relation to technical matters associated with the project and should not be relied upon in any way.



- Develop a cover rehabilitation program.
- Establish final grades of not more than 3H:1V (horizontal to vertical) on side slopes and not less than 5 percent on the Landfill plateau.

## 3. Design Basis

This Regrading Plan has been prepared in accordance with the Landfill's Closure Plan (GHD, 2021) and the 2016 BC Landfill Criteria (Criteria). Recommended activities include reconstructing cover in areas with oversteepened and eroding slopes, repairing areas of sloughing that may cause future instability, and regrading to eliminate ponding and covering exposed waste. The Regrading Plan is intended to balance cut/fill volumes and minimize disturbance of disposed waste.

Applicable guidelines from BC Landfill Criteria (2016) were used as constraints for the Regrading Plan, including maximum slopes, minimum slopes, final cover thickness, final cover materials and vegetative requirements. GHD assumed that the existing cover system generally consisted of adequate cover material and thickness, unless otherwise noted in the Regrading Plan. The Criteria specifies a maximum hydraulic conductivity of 1x10<sup>-5</sup> cm/sec for final cover material in "semi-arid" regions, and Dawson Creek falls under the Criteria definition of a "semi-arid" region, based on rainfall data.

#### 3.1 Design Outputs

Regrading Plan drawings are provided in Attachment 1 along with cut/fill estimates. In general, regrading will consist of the following steps.

#### In Areas of Cut:

- Excavate to design elevation.
- Over-excavate 750 mm and prepare surface for final cover.
- Segregate excavated materials.
  - Stockpile excavated clean low permeability material for use as final cover.
  - Stockpile excavated clean aggregate material on Landfill plateau in areas designated by the PRRD.
  - Place waste in direct contact with underlying waste in areas requiring fill or on Landfill plateau, compact waste, and cover waste with final cover.
- Re-establish final cover, including 600 mm clay, 150 mm topsoil, seeding and coconut matting.
- Establish vegetation consistent with existing vegetation.

#### In Areas of Fill:

- Place and compact fill material to 750 mm below design elevation.
  - In areas with more than 750 mm fill, compacted waste is acceptable as fill material.
  - Waste used as fill material must be placed in direct contact with underlying waste and covered with final cover.
- Prepare surface for final cover.
- Re-establish final cover, including 600 mm clay, 150 mm topsoil, seeding and coconut matting.
- Establish vegetation consistent with existing vegetation.

Recommendations for specific areas are provided in the following subsections.

This Technical Memorandum is provided as an interim output under our agreement with Peace River Regional District. It is provided to foster discussion in relation to technical matters associated with the project and should not be relied upon in any way.

#### 3.1.1 Northwest Crest

Slopes on the Northwest Crest are over-steepened and eroded. Soil stockpiles were observed on the plateau adjacent to the Northwest Crest during the Site visit and on aerial imagery. Grading of the Northwest Crest will generally require approximately 2 m to 5 m of cut to meet design grades.

#### 3.1.2 West Crest

Slopes on the West Crest are over-steepened and eroded. Soil stockpiles were observed on the plateau adjacent to the West Crest during the Site visit and on aerial imagery. Grading of the West Crest will generally require approximately 1 m to 2 m of fill to meet design grades.

#### 3.1.3 South Crest

Slopes on the South Crest are over-steepened and eroded. Grading of the South Crest will generally require approximately 1 m to 3 m cut to meet design grades.

#### 3.1.4 Mid-Slope Slide

A portion of cover material on the southwest slope has slid down the slope. Although exposed waste was not observed in the area above the slide (north and east of the slide), the thickness of cover material is likely inadequate in the area above the slide. Filling will be required above the slide to meet design grades and reestablish final cover. The slide material will be cut to meet design grades.

#### 3.1.5 Lower Slopes Cover Rehabilitation

Channelling, erosion, and sloughing were observed on the lower slopes of the Landfill, particularly on the west slope, contributing to pathways of unvegetated soils. The larger channels can be identified on the topographic survey.

Recommendations:

- Regrade areas of channelling/erosion/sloughing to meet design grades.
- Restore continuous, erosion-resistant cover system and establish vegetation.
- Cover exposed waste at the southeast toe and in other areas, if encountered.
- Remove scattered litter, if encountered.

#### 3.1.6 Landfill Plateau Regrading

The Landfill plateau is generally flatter than 5% in any direction. Signs of ponding and desiccated clay were found in the plateau area, and portions of the plateau area were unvegetated.

Recommendations:

- Regrade area to 10% with final cover, per LF Criteria.
- Consider alternatives to reduce disturbance to the plateau, such as:
  - Pave plateau with asphalt for potential future use as transfer station.
  - Grade plateau to prevent ponding of water (<10%), establish vegetation, and monitor as required.

### 4. Cost Estimate

A capital cost estimate for the Regrading Plan is provided in Table 1 attached to this Memo. The estimated capital costs to execute the Regrading Plan is \$780,000, including a 20% contingency and excluding applicable taxes.

This cost does not include Landfill plateau regrading, which should be added to the cost estimate after a preferred alternative is chosen.

#### 5. Closure

Should you have any comments or require clarification on matters pertaining to the information in this Memo, please do not hesitate to contact the undersigned.

Regards,



Lee Williams Environmental E.I.T. +1 604 248 3934 lee.williams@ghd.com Dave Engstrom, P.Eng. Landfill Engineer +1 604 248 3907 david.engstrom@ghd.com

This Technical Memorandum is provided as an interim output under our agreement with Peace River Regional District. It is provided to foster discussion in relation to technical matters associated with the project and should not be relied upon in any way.

#### Table 1

#### Capital Cost Estimate Conceptual Regrading Plan Dawson Creek Landfill Peace River Regional District

ITEM	SPEC. NO.	DESCRIPTION	EST. QTY.		UNIT	UNIT COST	TOTAL COST
1		Site Clearing - Clearing for surface re-grading and final cover	14,350	m²	\$	0.90	\$ 13,000.00
2		Excavation - Excavation to conform to landfill final contours	6,533	m³	\$	6.80	\$ 45,000.00
3		Fill - Fill to conform to landfill final contours	2,551	m³	\$	13.50	\$ 35,000.00
4		Re-installation of final cover (inlcuding native low-permeability soil, topsoil, seeding and coconut matting)	14,350	m²	\$	39.70	\$ 570,000.00
						Sub Total	\$ 650,000.00
						20% Contingency	\$ 130,000.00
Totals						Sub Total	\$ 780,000.00
Totals						G. S. T. (5%)	\$ 39,000.00
						Total	\$ 819,000.00

Notes:

1. Unit rates based on historical landfill projects in the PRRD with inflation adjustments based on Statistics Canada CPI inflation rates.


2. Estimated costs exclude engineering, contract administration and construciton quality assurance.


3. Estimated costs exclude grading of landfill plateau surface.

4. Costs are rounded up on \$1000 basis, and contingency of 20% is included in cost estimate.

# Attachment 1

Conceptual Regrading Plan Drawings (enclosed electronically)





Plot Date: 17 April 2023 - 10:13 AM

Plotted By: Tyler Wagstaff

Path and Filename: N:\CA\Vancouver\Projects\663\11213132\Digital\_Design\ACAD\Figures\RPT-001\11213132-GHD-0000-RPT-CI-0102\_WA-001.dwg

Elevations Table				
Number	Minimum Elevation	Maximum Elevation	Area	Color
1	-5.15	-4.00	97.15	
2	-4.00	-3.00	147.28	
3	-3.00	-2.00	381.03	
4	-2.00	-1.00	1733.40	
5	-1.00	0.00	5881.60	
6	0.00	1.00	5210.11	
7	1.00	2.00	597.73	
8	2.00	2.20	1.76	

646.0

# EXISTING vs REGRADING CUT = 6,533.47 m<sup>3</sup> FILL = 2,551.23 m<sup>3</sup> NET(CUT) = 3,982.24 m<sup>3</sup>

В

000 🕈 0

652.0 651.0 -- 650.0 -- 649.0 -

648.0 647.0 646.0 645.0 644.0

643.0

642.0


641.0

640.0


639.0


620 + (

B




CI-0102





656			
000			
655			
654			
653			
000		``\	
652			
651			
650			
		<u>፞</u> _^.	- ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~
649			
648			
647			
646			
645			
644		DESIGI	N SURFACE
643			
040			
642			
641			
640			
639			
638			
637			
636			
635			
634			
633			
632	20	92	631
	654.50	649.	650.631
-0	+020	0+(	

Plotted By: Tyler Wagstaff



HOR. SCALE: 1:300 VER. SCALE: 1:60





GHD Ltd. 138 East 7<sup>th</sup> Avenue, Suite 100

Vancouver British Columbia V5T 1M6 Canada **T** 1 604 214 0510 **F** 1 604 214 0525

Conditions of Use

This document and the ideas and designs incorporated herein, as an instrument of professional service, is the property of GHD. This document may only be used by GHD's client (and any other person who GHD has agreed can use this document) for the purpose for which it was prepared and must not be used by any other person or for any other purpose.

> Bar is 25mm on original size sheet

0 25mm

NO. -NO. -NO. -------NO. ---NO. ---W.L. D.E. 04/14/2023 0 ISSUED FOR REVIEW No. Issue Checked Approved Date Author T. WAGSTAFF Designer L. WILLIAMS Drafting Check L. WILLIAMS Design Check D. ENGSTROM Project Manager R. ROCCA Project **D. LIDDY** 

# PEACE RIVER **REGIONAL DISTRICT**

Project

Date

Title

DRAFT

2023-04-14

111213132

SECTION B-B'

Project No.

Client

# DAWSON CREEK LANDFILL

Scale

AS SHOWN

**CI-0302** 

Size ANSI D

atus Co